

### Construction for the Week of March 20, 2017

For the week of March 20, 2017, Classrooms 102 and 104 will continue to be off limits. Work will continue in these rooms. The men's bathroom should be complete by the end of the week.

As you heard last week, our project is progressing well. We have not uncovered any major problems. We are on schedule and within budget. Phase 1 (Men's Restroom) should wrap up by the end of the week.

**We plan to start Phase 2 (Women's Restroom and Kitchen) on Monday, March 27.** This means there will not be any access to the existing public restrooms on the main floor or to the kitchen. Phase 2 will take approximately 8 weeks to complete. During this time, *the new Men's Restroom will serve as a temporary Women's Restroom and the two existing Restrooms on the 2nd floor will serve as temporary Men's Restrooms.* There will also be an ADA-compliant, temporary toilet on the sidewalk by the west side glass doors.

Thank you for your patience during this next phase of our Renovation project.